



**Orillia Power Distribution Corporation**  
**Generator Connection Assessment Form**  
**microFIT generation**

**Note (\*) = Required info**

**1. Applicant Contact Information** (the legal owner of the generating facility)

Company Name\* \_\_\_\_\_  
Company Address\* \_\_\_\_\_  
Representative Name\* \_\_\_\_\_  
Business HST No.\* \_\_\_\_\_  
Phone Number (Main)\* \_\_\_\_\_  
Cell : \_\_\_\_\_ Fax Number : \_\_\_\_\_  
Email\* : \_\_\_\_\_

**2. Installation Contractor**

Company Name\* \_\_\_\_\_  
Company Address\* \_\_\_\_\_  
Representative Name\* \_\_\_\_\_  
Business HST No.\* \_\_\_\_\_  
Phone Number (Main)\* \_\_\_\_\_  
Cell : \_\_\_\_\_ Fax Number : \_\_\_\_\_  
Email\* : \_\_\_\_\_

**3. Project name:** \_\_\_\_\_

Generation Capacity \_\_\_\_\_ kW DC Output Capacity \_\_\_\_\_ kW AC  
OPA reference number \* \_\_\_\_\_  
Target in-service date\* \_\_\_\_\_  
Deadline for in-service date\* \_\_\_\_\_

**4. Service address of generator location:**\* \_\_\_\_\_



**Orillia Power Distribution Corporation**  
**Generator Connection Assessment Form**  
**microFIT generation**

**5. Applicant's Ownership Interest in the Generation System**

- Facility Owner     Co-owner     Lease of building     Lease of land

**6. Primary Intent of the Generation System**

- OPA FIT     Net Metering     Incremental project

**7. Type of Interconnection**

- Parallel (to load)     Direct connect

**8. Design Requirements\***

(a) Has the proposed distributed generation equipment been certified?

- UL     ULC     CSA    or    Other \_\_\_\_\_

(b) If not certified does the proposed distributed generator meet the operating limits defined in IEEE 1547-2003 standard?

- Yes     No    If your answer is yes please furnish details (e.g., copies of manufacturer's specifications). If your answer is no, please determine the status of certification or advise of your plans to demonstrate compliance.

(e) Orillia Power accepts only three phase power generation (three phase inverter) connection to prevent phase imbalance in a three phase service system.

(f) It is the responsibility of the generator to produce reliable power generation and prevent system disturbances not to affect other customers on our distribution system. If there are evidences of system disturbance detected the generator shall rectify the problem before reconnection to Orillia Power distribution system. Refer to IEEE 1547.2, 2008 for proper protective features of a generating system and connection to the grid.

**9. Generator Information**

Type:  Synchronous     Induction     Inverter     Other: \_\_\_\_\_

Manufacturer \_\_\_\_\_ Model No. \_\_\_\_\_

Rated Capacity \_\_\_\_\_ kW, No. of units \_\_\_\_\_ , Nominal Machine Voltage \_\_\_\_\_ V

Direct Axis Transient Reactance X'd \_\_\_\_\_ , Subtransient Reactance X''d \_\_\_\_\_

Battery banks used  Yes     No, If yes capacity \_\_\_\_\_ Ah



**Orillia Power Distribution Corporation**  
**Generator Connection Assessment Form**  
**microFIT generation**

**10. Solar Generator Information\***

Manufacturer \_\_\_\_\_ Model No. \_\_\_\_\_

Capacity Rating (AC): \_\_\_\_\_, No. of units \_\_\_\_\_

Line Commutated  Self Commutated  Anti-islanding built-in  < 5% Harmonics

DC ground fault protection:  Yes  No

Fault Interrupter rating or breaker rating \_\_\_\_\_ kA

Lightning Strike protection:  Yes  No Level protected \_\_\_\_\_ kV

**11. Interface transformer information (or Service Transformer )\***

Rating KVA \_\_\_\_\_ Primary Voltage \_\_\_\_\_ Secondary Voltage \_\_\_\_\_

Transformer type  single phase  3 Phase

Impedance \_\_\_\_\_%  kVA base  kV base; R = \_\_\_\_\_ pu X = \_\_\_\_\_ pu

High voltage winding :  Delta  Star (Y)

Low voltage winding:  Delta  Wye (ungrounded)  Wye (multigrounded)

**12. Existing facility main service configuration (check all applicable boxes) \***

120/240V  120/208V  208V  347/600V  600V

**13. Generator output voltage\***

120V  120/240V  120/208V  208V  347/600V  347V  600V

**14. Meter disconnecting device, current & Short Circuit Interrupting Rating**

\_\_\_\_\_ Ampere and \_\_\_\_\_ kA (symmetrical)

**15. Does the Proposed Generating Facility start with the aid of grid power?**

Yes  No If yes, what is the inrush current \_\_\_\_\_ Amps (inrush current)

